



Department of Inspections and Permits
Heritage Office Complex
2664 Riva Road
Annapolis, MD 21401
410-222-7780

Infrastructure and Environmental Programs Inspection Report

To contact SCOTT SCHNECK , Telephone: (410)222-7764 or email: IPSCHN00@AACOUNTY.ORG

Date: 3/8/2018

Time: 09:09:56

Permit: G02016542

SWMA:

AASCD Name:

Owner/Permitee Name:

Location: 0 GOLF COURSE ANNAPOLIS 21403

Inspection Type: Erosion And
Sediment

Correct By:

Follow Up:

Inspection Result: In
Compliance

Corrective Action Taken: NONE
NEEDED

Details: As per an office meeting with Richard O'Conner, Davis Construction the following was discussed

Trap A may be removed at this time.

The following is the phase out for the trap:

- 1.
2. Remove earth dikes
- 3.
- 4.
5. Install a double row of super silt fence along the limits of disturbance (L.O.D.)
6.
 - 7.
 - a.
 - b. The first row will be on the L.O.D.
 - c.
 - d.
 - e. The second row will be installed 10' into the site away from the 1st.
 - f.
 - g.
 - h. Install a minimum 12" of shredded hardwood mulch with polyacrylamide (silt stop) at the upstream side of each row of silt fence
- 8.
- 9.
10. Dewater trap – water must be clear when dewatering
- 11.
- 12.
13. Grade upstream area and install storm water management (SWM) features
- 14.
- 15.
16. Areas upstream of SWM must be permanently stabilized
- 17.

18.

.

- a. If this area is stabilized with seed and straw mulch the individual SWM features must have Super Silt Fence (SSF) wrapped around them
- b.
- c.
- d. If the drainage area to the SWM feature is sodded the feature does not have to be protected with SSF

Trap D

Offsite drainage is a concern from the discharge of this trap

- 1.
- 2. Expand trap as large of an extent possible in the existing area
- 3.
- 4.
- 5. All dewatering of this trap is to cease unless dewatering can be done safely onsite
- 6.
- 7.
- 8. Ensure the safety fence is installed

Received By:

I hereby acknowledge of this report by my signature which does not imply agreement or disagreement with its content.

Inspector: SCOTT SCHNECK